

### **Discussion Topics**

- Project Overview
- Delta Interchange Update
- River Road to Delta: Current Concepts
- River Road to Delta: Draft Implementation Framework
- Next Steps

# **OVERVIEW**



### **Project Overview**





## **Project Area**





# **Project Overview**

### Why this project?

- High congestion
- Over capacity
- Crash rate



#### **Beltline Planning Timeline**



#### 2008 - 2009

Complete Beltline Refinement Plan

#### 2014

**Beltline Facility Plan** identified corridor improvement concepts

#### 2019

Final design completed for *Beltline/Delta Highway Interchange* project

Beltline: River Road to Delta Highway project improvement concepts refined

Development of implementation framework and strategy



#### **Late 2019 - Early 2020**

Beltline/Delta Interchange construction begins in December

Begin environmental documentation for improvement concepts for *Beltline: River Road to Delta Highway* project



Funding search to construct Beltline improvements according to implementation strategy

# DELTA/BELTLINE INTERCHANGE

Project Status and Update



# Delta/Beltline Interchange Project

#### **Project Status and Update**

- Contractor:
   Hamilton Construction Company
- Construction start:December 2019
- Construction length:
   Approximately two years



Construction **Schedule** STAGE V, PHASE 1 - 4 STAGE III, PHASE 1 & 2 -"NW" LINE BL" 210+00 "DH" LINE STAGE III, PHASE 1 & 2 DELTA HWY NB DELTA HWY SB STAGE II, PHASE 1 & 2 STAGE I, PHASE 1 - 4 "EN" LINE 2021 2019 2020 STAGE IV, PHASE 1-10 Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun BL\* 195+00 Stage I "EN" ≥05+00 Stage II Stage III Stage IV Stage V



Stage I STAGE V, PHASE 1 - 4 STAGE III, PHASE 1 & 2 STAGE III, PHASE 1 & 2 "NW" 100+00 DELTA HWY SB STAGE II, PHASE 1 & 2 STAGE I, PHASE 1 - 4 "8L" ≥00+00 "EN" LINE STAGE IV, PHASE 1-10 BL\* 195+00 LEGEND ramp \*EN" 205+00 STAGE II, PHASE 1 & 2

> STAGE III, PHASE 1 & 2 STAGE IV, PHASE 1 - 10 STAGE V, PHASE 1 - 4

- Re-construct Goodpasture Isl. Rd. to NB Delta
- Ramp closures (weekends and nights)




-"DH" LINE

Stage II STAGE V, PHASE 1 - 4 STAGE III, PHASE 1 & 2 -"NW" LINE "DH" LINE STAGE III, PHASE 1 & 2 **DELTA HWY NE** NW- 100+00 100 DELTA HWY SB STAGE II, PHASE 1 & 2 STAGE I, PHASE 1 - 4 -"EN" LINE STAGE IV, PHASE 1-10 Construct bridge columns and crossbeam BL\* 195+00 LEGEND • Inside lanes of Beltline closed (weekends) "EN" ≥05+00 STAGE II, PHASE 1 & 2 STAGE III, PHASE 1 & 2


STAGE IV, PHASE 1 - 10








### **Stage III Detour**




Expected:

March 2020 6 weeks






**Stage V** 





#### **Stage V Detour**




Expected:

May 2021 10 days

# **Construction Updates**

#### How to get updates:

- TripCheck
- Flash Alert
- Webpage
- Email
- Social Media




# Q&A/ DISCUSSION



# **CURRENT CONCEPTS**


Beltline Highway: River Road to Delta Highway








# (D) Delta Highway Interchange






# (C) River Avenue and Hunsaker Lane Interchange






## (C) River Avenue and Hunsaker Lane Interchange








# **(B)** Division Avenue and Beltline



# **(B)** Division Avenue and Beltline






DIVISION AVE and OR569 BELTLINE
A-A




## (A) River Road Interchange Improvements





**Multimodal Connectivity** 






# IMPLEMENTATION FRAMEWORK

Prioritize and schedule implementation







# **Draft Implementation Framework: Considerations**

| Figure<br>Legend | Phase Name                              | Description of major work  | Predecessor/successor   | Key drivers for this phase  |
|------------------|---|--|---|---|
|                  | Delta<br>Interchange                    | Replace Delta Highway bridge over Beltline, widen Delta Highway to provide 2-3 southbound lanes between Green Acres and Good Pasture Island. Construct new westbound off-ramp with signal. | OR 569: Beltline at Delta Highway Project to be completed in 2022 must precede this phase.  | Completes interchange modifications identified in Facility Plan. Provides additional capacity at eastbound off-ramp intersection to be constructed in 2020/21 as well as new westbound off-ramp intersection. |
|                  | Local Arterial                          | Construct new arterial from Delta Highway to connect with Division Avenue and Hunsaker Lane. Construct new westbound on-ramp to Beltline.  | Delta Interchange westbound on-ramp<br>must be relocated prior to constructing the<br>Local Arterial, either as part of the<br>interchange phase outlined above or as<br>the first portion of this phase. | Provides parallel route for local traffic to cross<br>the river, reducing traffic that must now use<br>Beltline. Serves vehicles and non-motorized<br>modes.  |
|                  | River/Division<br>Interchange           | Construct new interchange to replace existing interchange with Beltline.   | Local Arterial must precede or be constructed in conjunction with this phase.   | Upgrades existing interchange and provides full connectivity with the Local Arterial  |
|                  | Beltline<br>Willamette<br>River Bridges | Construct new bridge over river with new auxiliary lanes from Delta Highway to River/Division Interchange  | Stand-alone.  | Replaces existing bridges with new seismically resilient structures. Auxiliary lanes improve operations on Beltline with increased weave distance for merging traffic.  |
|                  | Beltline<br>Auxiliary<br>Lanes          | Construct auxiliary lanes on Beltline from River/Division Interchange to River Road Interchange. Includes construction of off-ramp improvements at River Road.                             | Beltline Willamette River Bridges should be constructed prior to this phase.  | Completes auxiliary lane component of Facility Plan as the last modification to improve safety and reduce congestion on Beltline.   |
|                  | Division<br>Avenue                      | Repave with 2 wider travel lanes and a separated multi-<br>use path as identified in the City of Eugene<br>Transportation System Plan  | Stand-alone.  | Improved roadway safety to service all travel<br>modes. Replaces narrow roadway with wider<br>travel lanes and separated multi-use path.  |



## **Next Steps**

#### **November-December 2019:**

- Construction starts in December
- Refine Draft Implementation Framework

#### **Contact**

Shane Prohaska

Assistant Resident Engineer

541.726.2527

shane.prohaska@odot.state.or.us

Angela Beers Seydel

**Public Information Officer** 

541.726.2442

angela.beers-seydel@odot.state.or.us



